TOWN OF DOUGLAS BOARD OF HEALTH 29 DEPOT STREET DOUGLAS, MA 01516



508-476-4000 Ext. 252 508-476-0023 FAX 508-476-1619 TTY

Douglas Permit #	
(obtain from Applica	tion for soils testing)

ENGINEERING AS-BUILT CERTIFICATION FORM

LOCATION:		
NAME OF APPLICANT/OWNER:		
NAME OF INSTALLER:		
EXCAVATION INSPECTION:		
Date Performed:	By:	
Measured Length & Width:		
Designed:		
As-Built:		
Was the Bottom at the proper depth of	& Scarified?	
COMPONENT INSPECTION:		
Date Performed:	_ By:	
Design Flow:	As-Built Flow:	
Number of Bedrooms:	Number of Persons:	
Other Design Flow:		
DENCHMADE LISED.	DI DV	

LOCATION:	PERMIT #		
COMPONET	DESIGNED	AS-BUILT	
INV. @ HOUSE			
INV. INTO TANK			
INV. OUT TANK			
TOP OF TANK			
INV. INTO PUMP CHAMBER (if applicable)			
INV. OUT PUMP CHAMBER (if applicable)			
TOP OF CHAMBER			
INV. INTO D-BOX			
INV. OUT D-BOX			
TOP OF D-BOX			
SEPTIC TANK:			
SIZE: GALLON INL	ET & OUTLET TEES 1	INSTALLED?	
LENGTH OF INLET TEE:	LENGTH OF OUTI	LET TEE:	
WAS GAS BAFFLE INSTALLED?			
WERE ADDITONAL UNUSED OUTLE	TS CEMENTED?		
PUMP CHAMBER:			
SIZE: GALLON WAS	DESIGN PUMP INSTA	ALLED?	
ARE THERE SEPARATE AUDIO & VIS	SUAL ALARMS?		
DISTRIBUTION BOX:			
NO. OF OUTLETS: ADDI'	TIONAL UNUSED OU	TLETS CEMENTED?	
WAS TEE REQUIRED?	_ WAS IT INSTALLE	D?	

SOIL ABSORBTION SYSTEM:

DESIGN FLOW: AC	TUAL FLOW:	
TYPE OF SYSTEM: TRENCHES F	FIELD OTHER _	(type)
TRENCHES: Number: Length:	Width:	_ Total Square feet
FIELD: SIZE: Length Width	Total Square	feet
STONE: Used: Not used: _	(if not –type of	system)
If used: Depth of stone: (top of pipe –pea stone)	Stone size:	Double washed:
Depth of stone:(under pipe)	Stone size:	Double washed:
	DESIGNED	AS-BUILT
BEGIN INV. Trench/Line 1		
BEGIN INV. Trench/Line 2		
BEGIN INV. Trench/Line 3		
BEGIN INV. Trench/Line 4		
BEGIN INV. Trench/Line 5		
BEGIN INV. Trench/Line 6		
END INV. Trench/Line 1		
END INV. Trench/Line 2		
END INV. Trench/Line 3		
END INV. Trench/Line 4		
END INV. Trench/Line 5		
END INV. Trench/Line 6		

LOCATION:		PERMIT #	
FINAL COVER & GRADING	G INSPECTION:		
Date Performed:	By:		
BENCHMARK USED:	I	ELEV	
Spot Grade @ ground	DESIGNED	AS-BUILT	
@ House where pipe exits			
@ Top of tank			
@ Top of d-box			
@ Top of system			
SHOW AS-BUIL STABILIZATION INSPECTI		S-BUILT PLAN IN RED INI	K
Date Performed:			
Was the entire area stabilized? YE	-		
Method of stabilization:			
Was site clear of all debris & trash?	? YES N	NO ON	
Were all slopes stabilized? YES _	NO		
WATER SUPPLY:			
Lot serviced by: Town water	Domestic Well: (show location on as		
Are there any other wells/water sup	oplies within 200' of t	the septic system? YES	_NO
Are there any other septic systems	within 200' of the we	ell? YESNO	

If yes show location on as-built plan

SKETCH PLAN:	
Show swing ties from corners of house to all co	omponents:
INSPECTED AND IS IN ACCOUNTING THE REGULATIONS. ANY CHANGES	NSTALLED SEPTIC SYSTEM HAS BEEN PRDANCE WITH ALL STATE & LOCAL FROM THE DESIGN PLAN HAVE BEEN IE AS-BUILT DOCUMENTS.
Signature of Design Engineer or Sanitarian	Date
Professional Registration number:	

STATE SEAL